



*Future Dining – 5<sup>th</sup> Floor*

*5<sup>th</sup> Floor*

*Unit Bath*



*New Bath Plumbing*



*Unit Entry*



*Corridor Between Dining and Living*



- Progress

- On-site meetings weekly – Walls and Soffits being framed – New Plumbing HVAC and Electrical being roughed in – Floor Infill at old mechanical and walls.

4<sup>th</sup> Floor

*Future Dining*



*New Plumbing for 5<sup>th</sup> Floor Above*



*Fire Caulked Plumbing to 5<sup>th</sup> Floor*



*Dining Looking North toward Corridor*



Upcoming: 5<sup>th</sup> Floor Continue fanning of walls, rough in of Plumbing, HVAC and Electrical. Install backing in walls, etc. 4<sup>th</sup> Floor Start wall layout, continue floor infills. Start Plumbing, HVAC and Electrical rough ins. Scaffolding for New Window Demolition/Installation